



DISTRICT ADMINISTRATIVE OFFICE

110 Tippet Court
Sunbury, Ohio 43074
740.965.3010
www.bwls.net

2022.03.17

Big Walnut Local Schools
Board of Education

Re: Facilities Dept. – Construction schedule Updates

New HS / Site Athletics:

1. HS Theater wing: [First Drama Dept. Production is tonight!!!! 9-5 the Musical](#)
2. Football Concession Building: Ticket booth/concession/restrooms/etc. all ready for use
 - a. Concrete approach to ticket booth complete. [Ticket booth is operational.](#)
 - b. Remainder of concrete and asphalt work to be completed by 4/15/2022 (weather sensitive)
 - c. [Concessions, restrooms and other features are ready for use this weekend](#)
3. Exterior Athletics:
 - a. Multi-sport turf field (stadium): [3/19/2022, First Lacrosse Home Game!](#)
 - b. Stadium seating / press box: 3/9/2022
 - c. Stadium systems 3/17/2022
 - i. including scoreboard, lights and sound are fully operational.
 - d. Video board 3/23/2022 ([may be ready for Sat. game](#))
 - i. Relocated from former HS field/in final testing phase
 - e. AD storage pole barn: 4/1/2022
 - f. Tennis Courts: 6/1/2022 (weather sensitive)
 - g. BB & SB fields 6/1/2022 (weather sensitive)
 - h. Multi-sport practice fields 6/1/2022 (weather sensitive)
 - i. [3/1/2023 - full use of these fields](#)

Former HS;

- a. Interior Renovation: 2/22/2022 – 7/15/2022
 - i. [Status: Bulk of Furniture stacked in gyms – carpet removal commencing](#)
- b. Chiller Replacement: 6/1/2022 – 8/15/2022

BWE – roof replacement: 6/1/2022 – 8/15/2022

Former HS – NCAA funded artificial turf field: 6/1/2022

- a. Astroturf is attempting to beat this date. All work is of course weather sensitive.
- b. [Former HS Track will be ready for use in spring as required](#) (Practice started today)

Summer Moves - BWIS / MS:

1. Teacher packing: 2/25/2022 – 5/25/2022
2. Actual Moves: 7/15/2022 – 7/21/2022