



DISTRICT ADMINISTRATIVE OFFICE

110 Tippet Court
Sunbury, Ohio 43074
740.965.3010
www.bwls.net

2022.04.21

Updates in Blue

Big Walnut Local Schools

Board of Education

Re: Facilities Dept. – Construction schedule Updates

New HS / Site Athletics:

1. Football Concession Building:
 - a. Group restroom flooring (epoxy) to be completed over next 4 weeks. Restrooms still in use during this time as needed for events.
2. Exterior Athletics:
 - a. AD storage pole barn: 4/29/2022
 - i. Exterior doors on back order. Final State inspection slated for 4/27/2022
 - b. Tennis Courts: 6/1/2022 (weather sensitive)
 - c. BB & SB fields 6/1/2022 (weather sensitive)
 - d. Multi-sport practice fields 6/1/2022 (weather sensitive)
 - i. 3/1/2023 - full use of these fields

Former HS;

- a. Interior Renovation: 2/22/2022 – 7/15/2022
- b. Chiller Replacement: 6/1/2022 – 8/15/2022
 - i. Note: supply chain issues are putting stress on the delivery of this unit. Monitoring the situation wkly.

BWE – roof replacement: 6/1/2022 – 8/15/2022

Former HS – NCAA funded artificial turf field: *5/11/2022

- a. *Astroturf has been able to work during limited good weather days the last few weeks – so they are now several weeks ahead of previously forecasted completion date of 6.1.2022. Still weather sensitive.

Summer Moves - BWIS / MS:

1. Teacher packing: 2/25/2022 – 5/25/2022
2. Actual Moves:
 - a. MS: July 11- 15 (non-boxed items) / Saturday, July 16 (Box move); MS Admin team returns to work July 18
 - b. BWIS: July 18-22 (non-boxed items) / Saturday, July 23 (Box move); BWIS admin team return s to work July 25